

# Indian Mound Retaining Wall

## Sacred Buffalo Wall



November 26, 2019 | Parks Department Construction Update

Construction work on the "Sacred Buffalo Wall" is on-going and nearing completion. To date the contractor has:

- Removed the failed wall
- Excavated the existing soils
- Constructed the structural concrete wall
- Completed the drainage work and storm sewer connection

The contractor and artist are currently on site working toward completion. Pending weather, we hope to be completed with the majority of work in the next couple weeks. The team is currently working on:

- Backfilling topsoil and fine grading
- Building the rockery wing walls
- Reconstructing the stone artwork

We anticipate some working taking place next spring. This work includes seeding, asphalt patching, and general site clean-up.





**Site Removals &  
Excavation**



**Footing Construction**



**Concrete Wall  
Construction**



**Free Draining Rock Backfill**



**Concrete Foundation and Wall**



**Stone Installation Method**

Artwork Construction

The Horse



Artwork Construction

The Buffalo

